

Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	Qtr 1, 2014					Qtr 2, 2014		
								Dec	Jan	Feb	Mar	Apr	May		
SFMTA Central Subway Project - Jan 2014 Update															
CENTRAL SUBWAY PROJECT															
REAL ESTATE															
Complete RE Processing Tunnel CP-1252															
REA10090	Caltrans Lease	1990	1508	24.98%	01-Feb-12	31-Jan-20	230								
Complete RE Processing CTS Station P-1254R															
(211-011) Chinatown															
Tenant Relocation (933 Stockton)															
REA3165	933 Stockton, Unit 10 - Tenant Relocated	1277	0	100%	01-Aug-10	31-Jan-14	1473								
REA3145	933 Stockton, Unit 9A - Tenant Relocated	1277	241	81.13%	01-Apr-11	28-Sep-14	1473								
REA3215	933 Stockton, Unit 16 - Tenant Relocated	1277	271	78.78%	01-May-11	28-Oct-14	1473								
REA3075	933 Stockton, Unit 3B - Tenant Relocated	1277	279	78.15%	09-May-11	05-Nov-14	1473								
REA3155	933 Stockton, Unit 9B - Tenant Relocated	1277	255	80.03%	15-Apr-11	12-Oct-14	1473								
REA3135	933 Stockton, Unit 8 - Tenant Relocated	1277	302	76.35%	01-Jun-11	28-Nov-14	1473								
REA3055	933 Stockton, Unit 2 - Tenant Relocated	1277	363	71.57%	01-Aug-11	28-Jan-15	1473								
REA3065	933 Stockton, Unit 3A - Tenant Relocated	1277	455	64.37%	01-Nov-11	30-Apr-15	1473								
REA3085	933 Stockton, Unit 4 - Tenant Relocated	1277	394	69.15%	01-Sep-11	28-Feb-15	1473								
REA3115	933 Stockton, Unit 7A - Tenant Relocated	1277	407	68.13%	14-Sep-11	13-Mar-15	1473								
REA3175	933 Stockton, Unit 11 - Tenant Relocated	1277	455	64.37%	01-Nov-11	30-Apr-15	1473								
REA3195	933 Stockton, Unit 14 - Tenant Relocated	1277	463	63.74%	09-Nov-11	08-May-15	1473								
REA3225	933 Stockton, Unit 17 - Tenant Relocated	1277	412	67.74%	19-Sep-11	18-Mar-15	1473								
REA3605	933 Stockton, Unit 1 - Tenant Relocated	1277	485	62.02%	01-Dec-11	30-May-15	1473								
LIGHT RAIL VEHICLES															
LRV1400	LRV Vendor Selection - 1.4.091.01.070.01 - Physical	305	190	54.2%	15-Apr-13	29-Oct-14	217								
CONSTRUCTION PHASE															
Construction CN-1300															
CN- 1300 Milestone															
CTS2120	CN 1300- CTS Req'd -Tunnel Interface Complete (450 CD from NTP)	450	222	50.67%	17-Jun-13	09-Sep-14	229								
UMS2100	CN 1300- UMS & YBM Req'd- Tunnel Interface Complete (620 CD from NTP)	620	392	36.77%	17-Jun-13	26-Feb-15	104								
STS10020	CN 1300- STS Req'd Tunnel Portal Completion (830 CD from NTP)	830	602	27.47%	17-Jun-13	24-Sep-15	96								

Primary Baseline
 Actual Work
 Remaining Work
 Critical Remaining Work
 Summary
 Milestone

