

						SFMTA Critical Path																				09-May-13 07:44															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2013				2014				2015				2016				2017				2018				2019				2020				2021			
						Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
FDS2270	Advertise/Prepare Bid- UMS, CTS, YBM, & STS (Calendar Days)	148	22-Oct-12 A	17-Apr-13	5	Advertise/Prepare Bid- UMS, CTS, YBM, & STS (Calendar Days)																																			
FDS2250	Bid Opening- UMS, CTS, YBM, & STS	1	18-Apr-13	18-Apr-13	3	Bid Opening- UMS, CTS, YBM, & STS																																			
FDS2300	Bid Opening Milestone- UMS, CTS, YBM, & STS	0		18-Apr-13	3	Bid Opening Milestone- UMS, CTS, YBM, & STS																																			
FDS2280	Bid Review- UMS, CTS, YBM, & STS	19	19-Apr-13	15-May-13	3	Bid Review- UMS, CTS, YBM, & STS																																			
COST201	Cost Activity Unallocated Contingency (LOE)	1421	01-May-13	26-Dec-18	0	Cost Activity Unallocated Contingency (LOE)																																			
COST8067	Cost Activity Unallocated Contingency Start	0	01-May-13*		1421	Cost Activity Unallocated Contingency Start																																			
FDS2240	SFMTA Board Award- UMS, CTS, YBM, & STS	1	21-May-13	21-May-13	0	SFMTA Board Award- UMS, CTS, YBM, & STS																																			
FDS2310	SFMTA Board Award Milestone- UMS, CTS, YBM, & STS	0		21-May-13	0	SFMTA Board Award Milestone- UMS, CTS, YBM, & STS																																			
FDS2260	Approve/Execute/Certify- UMS, CTS, YBM, & STS	21	22-May-13	20-Jun-13	0	Approve/Execute/Certify- UMS, CTS, YBM, & STS																																			
FDS2320	NTP CN 1300- UMS, CTS, YBM, & STS	0		20-Jun-13	0	NTP CN 1300- UMS, CTS, YBM, & STS																																			
FDS1700	UMS Start	0	21-Jun-13		0	UMS Start																																			
N-UMS1000	UMS Submittals and Mobilize	30	21-Jun-13	02-Aug-13	0	UMS Submittals and Mobilize																																			
FDS2330	CN 1300- UMS, CTS, YBM, & STSReq'd Substantial Completion (1700 CD from NTP)	1699	21-Jun-13	13-Feb-18	0	CN 1300- UMS, CTS, YBM, & STSReq'd Substantial Completion (1700 CD)																																			
N-UMS1001	UMS 61 Piles (West) - North Concourse	46	05-Aug-13	08-Oct-13	0	UMS 61 Piles (West) - North Concourse																																			
N-UMS9900	UMS 99 Piles Stockton (East) - Station Box (2 Drills)	110	09-Oct-13	05-Apr-14	0	UMS 99 Piles Stockton (East) - Station Box (2 Drills)																																			
N-UMS1003	UMS 99 Piles Stockton (West) Station Box (2 Drills)	110	07-Apr-14	15-Aug-14	0	UMS 99 Piles Stockton (West) Station Box (2 Drills)																																			
N-UMS1016	UMS Excavate/Jet Grout/ Roof/ Pave Box Station Box	155	16-Aug-14	06-Apr-15	0	UMS Excavate/Jet Grout/ Roof/ Pave Box Station Box																																			
N-UMS1160	UMS Excavate & Install Permanent Struts Platform Box Concourse to Mezzanine Level	100	07-Apr-15	04-Aug-15	0	UMS Excavate & Install Permanent Struts Platform Box Concourse to Mezzanine Level																																			
N-UMS1295	UMS Excavate & Install Permanent Struts Mezzanine Level to Platform	100	05-Aug-15	03-Dec-15	0	UMS Excavate & Install Permanent Struts Mezzanine Level to Platform																																			
UMS1330	UMS Place Invert	62	17-Nov-15	06-Feb-16	0	UMS Place Invert																																			
UMS1315	UMS Install Platform Level Parameter Walls & Encase Wales	71	08-Feb-16	30-Apr-16	0	UMS Install Platform Level Parameter Walls & Encase Wales																																			
UMS1340	UMS Construct Platform Structure	10	02-May-16	12-May-16	0	UMS Construct Platform Structure																																			
N-UMS1222	UMS Install Mezzanine Level Deck & Encase Wales	60	13-May-16	08-Aug-16	0	UMS Install Mezzanine Level Deck & Encase Wales																																			
N-UMS10030	UMS Install Mezzanine Level Parameter Walls	15	09-Aug-16	29-Aug-16	0	UMS Install Mezzanine Level Parameter Walls																																			
UMS1200	UMS Install Intermediate Strut Level Deck & Encase Wales	60	30-Aug-16	22-Nov-16	0	UMS Install Intermediate Strut Level Deck & Encase Wales																																			
N-UMS1040	UMS Install Intermediate Strut Level Parameter Walls	20	23-Nov-16	22-Dec-16	0	UMS Install Intermediate Strut Level Parameter Walls																																			

- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone
- Summary

