

Transmittal

CS Transmittal No. 2193

To: Jeff Davis
FTA
201 Mission Street, Suite 1650
San Francisco, CA 94105

From: John Funghi

Project No./Contract No.: M544.1, CS-149

Task No./Title: 1-6.01 Interagency Coordination

Project Phase:

Date: March 12, 2013

Subject: Property Agreements Summary 03/08/2013 Update

Reference:

Sent via:	<input type="checkbox"/> mail	<input type="checkbox"/> overnight	<input type="checkbox"/> messenger	<input type="checkbox"/> hand-delivered
	<input type="checkbox"/> fax – No:		<input checked="" type="checkbox"/> email – Address:	jeffrey.s.davis@dot.gov
The following:			For your:	
<input type="checkbox"/> copy of letter/memo	<input type="checkbox"/> estimate	<input checked="" type="checkbox"/> information/use		Due date: N/A
<input type="checkbox"/> minutes/agenda	<input type="checkbox"/> schedule	<input type="checkbox"/> action		
<input checked="" type="checkbox"/> report	<input type="checkbox"/> deliverable	<input type="checkbox"/> review/comment		
<input type="checkbox"/> presentation	<input type="checkbox"/> review comment form	<input type="checkbox"/> response to comment		
<input type="checkbox"/> cd / dvd	<input type="checkbox"/> no review comment form	<input type="checkbox"/> concurrence		
<input type="checkbox"/> specifications	<input type="checkbox"/> review comments	<input type="checkbox"/> incorporation of comments		
<input type="checkbox"/> half-size drawings	<input type="checkbox"/> response to comments	<input type="checkbox"/> verification		
<input type="checkbox"/> full-size drawings	<input type="checkbox"/> concurrence with response	<input type="checkbox"/> signature		
<input type="checkbox"/> sketches/maps/layouts	<input type="checkbox"/> verification of incorporation	<input type="checkbox"/> acceptance/approval		
<input type="checkbox"/> reference material	<input type="checkbox"/> acceptance/approval	<input type="checkbox"/> other		
<input type="checkbox"/> other				

Item No.	Copies	Description	Rev. No.	Date
1	1	Property Agreements Summary Update		03/08/13
<i>If enclosures are not as noted, kindly notify us at once.</i>				

Remarks:

Attached please find March 8 weekly update of Property Agreements Summary.


John Funghi
Program Director

JF:ES:smk

cc: David Kuehn, STV (w/attachments) david.kuehn@stvinc.com
Brad Lebovitz, STV (w/attachments) bradley.lebovitz@stvinc.com
Eric Stassevitch, CSP (w/attachments)
CS File No. M544.1.5.4020.a

Property Agreements Summary
Weekly Update - 3/8/13

Side of Tunnel	Tunnel Group	Station Group	Block & Lot	Location	BY TUNNEL CONTRACTOR		BY STATION CONTRACTOR		Interior Station Monitoring Sent	Interior Station Monitoring Needed By	Station Compensation Grouting Sent	Station Compensation Grouting Needed By	Tunnel Compensation Grouting Sent	Tunnel Compensation Grouting Needed By	UMS Inclined Piles Sent	UMS Inclined Piles Needed By	Easement Possession	Status
					Tunnel Monitoring Sent	Tunnel Monitoring Needed By	Extended Station Monitoring Sent	Extended Station Monitoring Needed By										
W	A		0130 001	1455 STOCKTON ST	9/17/2010	2/1/2013							4/6/2012	2/1/2013			Y	offer letter sent 4/6/12
W	A		0130 002	1435 - 1445 STOCKTON ST	1/17/2012	Y							4/6/2012	Y				SIGNED BY OWNER
E	A	A	0328 002	790 MARKET ST	9/28/2010	Y	9/9/2011	Y	9/9/2011	Y	9/9/2011	Y	9/28/2010	Y			Y	SIGNED BY OWNER 7/30/12
W	A		3705 048A	801 MARKET ST	9/28/2010	Y	9/28/2010				9/28/2010	N/A	3/26/2012	Y			Y	SIGNED BY OWNER
E	A	B	3751 105,112, 155	795 FOLSOM ST	12/12/2011	Y	12/12/2011	5/1/2013						Adjacent				OBTAINED BY CSP
E	A		3751 411-415	788 HARRISON ST		Y								Adjacent				
E	B		0117 001	619 UNION ST	8/22/2011	Y												
E	B		0117 002	1527 STOCKTON ST	8/22/2011	4/1/2013												
E	B		0117 003	1521 - 1523 STOCKTON ST	8/22/2011	Y												
E	B		0117 004	500 - 524 COLUMBUS AVE	8/22/2011	Y						N/A						
W	B		0117 005	501 - 543 COLUMBUS AVE	8/22/2011	4/1/2013												
W	B		0117 016	1636 - 1656 POWELL ST	8/22/2011	Y												
W	B		0117 017	575 COLUMBUS AVE	8/22/2011	Y												
W	B		0117 018	563 - 565 COLUMBUS AVE	8/22/2011	Y												
W	B		0117 019	549 - 561 COLUMBUS AVE	8/22/2011	Y												
E	B		0117 020	552 - 568 COLUMBUS AVE	8/22/2011	Y												
E	B		0117 021	548 COLUMBUS AVE	8/22/2011	Y												
W	B		0130 009	1411 - 1433 STOCKTON ST	8/22/2011	Y												
W	B		0130 010	702 - 712 VALLEJO ST	8/22/2011	Y												
E	B		0131 012	1418 STOCKTON ST	8/22/2011	4/1/2013												
E	B		0131 026	401 - 451 COLUMBUS AVE	8/22/2011	4/1/2013												
E	B		0146 011	1300 STOCKTON ST	8/22/2011	Y												
E	B		0146 012	1318 - 1324 STOCKTON ST	8/22/2011	Y												
E	B		0146 013	1328 - 1330 STOCKTON ST	8/22/2011	Y												
E	B		0146 015	1334 - 1348 STOCKTON ST	8/22/2011	Y												
E	B		0146 016	1350 - 1362 STOCKTON ST	8/22/2011	Y												
W	B		0147 001	1355 - 1365 STOCKTON ST	8/22/2011	Y												
W	B		0147 002	1343 - 1351 STOCKTON ST	8/22/2011	Y												
W	B		0147 003	1325 - 1341 STOCKTON ST	8/22/2011	Y												
W	B		0147 004	1319 - 1323 STOCKTON ST	8/22/2011	Y												RECEIVED 11/9/12
W	B		0147 005	700 BROADWAY	8/22/2011	Y												
W	B		0160 001	705 - 715 BROADWAY	8/22/2011	Y												Letter also sent 1/24/12
W	B		0160 002	1247 - 1251 STOCKTON ST	8/22/2011	Y												
W	B		0160 003	1241 - 1245 STOCKTON ST	8/22/2011	Y												
W	B		0160 004	1235 STOCKTON ST	8/22/2011	Y												
W	B		0160 005	1201 STOCKTON ST	8/22/2011	Y												
E	B		0161 018	1200 - 1206 STOCKTON ST	8/22/2011	Y												
E	B		0161 019	1208 - 1214 STOCKTON ST	8/22/2011	4/1/2013												
E	B		0161 020	1216 - 1218 STOCKTON ST	8/22/2011	Y												
E	B		0161 021	1220 - 1222 STOCKTON ST	8/22/2011	Y												
E	B		0161 022	1224 - 1226 STOCKTON ST	8/22/2011	Y												
E	B		0161 023	1230 STOCKTON ST	8/22/2011	4/1/2013												
E	B		0161 024	1238 - 1242 STOCKTON ST	8/22/2011	Y												
E	B		0161 029	1248 STOCKTON ST	8/22/2011	Y												
E	B		0178 001	711 PACIFIC AVE	8/22/2011	Y												
E	B		0178 011	1100 - 1104 STOCKTON ST	8/22/2011	Y												Letter also sent 1/24/12
E	B		0178 012	1108 STOCKTON ST	8/22/2011	Y												
E	B		0178 013	1116 STOCKTON ST	8/22/2011	Y												
W	B		0179 001	1195 - 1199 STOCKTON ST	8/22/2011	Y												
W	B		0179 002	1151 - 1153 STOCKTON ST	8/22/2011	Y												
W	B		0179 006	1129 - 1133 STOCKTON ST	8/22/2011	Y												
W	B		0179 007	1123 - 1125 STOCKTON ST	8/22/2011	Y												
W	B		0179 008	1115 - 1121 STOCKTON ST	8/22/2011	Y												
W	B		0179 010	1107 - 1111 STOCKTON ST	8/22/2011	Y												
W	B		0179 011	1101 STOCKTON ST	8/22/2011	Y												
W	B		0179 041	1141 - 1145 STOCKTON ST	8/22/2011	Y												
W	B		0179 042	1135 - 1139 STOCKTON ST	8/22/2011	Y												
W	B	B	0192 001	1035 - 1055 STOCKTON ST	8/22/2011	4/1/2013	12/14/2011	5/1/2013										
W	B	A	0192 002	1019 - 1027 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						RECEIVED 11/13/12
W	B	A	0192 003	1013 - 1015 STOCKTON ST	8/22/2011	4/1/2013	9/16/2011	5/1/2013	9/16/2011	5/1/2013	9/16/2011	5/1/2013						TO OWNER TO SIGN 8/20
W	B	A	0192 004	1009 - 1011 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 7/29/12
W	B	B	0192 005	940 WASHINGTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0192 006	0954 WASHINGTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0192 041	835 - 845 JACKSON ST	8/22/2011	Y	12/14/2011	5/1/2013										
E	B	B	0193 018	870 WASHINGTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
E	B	A	0193 019	1000 - 1032 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 12/6
E	B	B	0193 020	1034 - 1038 STOCKTON ST	8/22/2011	Y	12/14/2011 9/16/11	5/1/2013	Contractor	5/1/2013	N/A	N/A 1254						
E	B	B	0193 021	1044 STOCKTON ST	8/22/2011	Y	12/14/2011 9/16/11	5/1/2013	Contractor	5/1/2013	N/A	N/A 1254						
E	B	B	0193 022	1060 - 1064 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
E	B	B	0193 023	1066 - 1068 STOCKTON ST	8/22/2011	4/1/2013	12/14/2011	5/1/2013										
E	B	B	0193 024	1074 - 1076 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
E	B	A	0210A 002-103	950 STOCKTON ST	8/22/2011	4/1/2013	9/16/2011	5/1/2013	9/16/2011	5/1/2013	9/16/2011	5/1/2013						Offer letter sent 3/23/12
E	B	B	0210 012	868 CLAY ST	8/22/2011	Y	12/14/2011	Y										Sent to 0210 012
E	B	B	0210 015	31 - 37 SPOFFORD ST	8/22/2011	Y	12/14/2011	5/1/2013										Sent to 0210 015
E	B	B	0210 018	867 - 869 WASHINGTON ST	8/22/2011	Y	12/14/2011	5/1/2013										Sent to 0210 018
E	B	B	0210 019	863 WASHINGTON ST	8/22/2011	Y	12/14/2011	5/1/2013										Sent to 0210 019
E	B	B	0210A 021	39 - 49 SPOFFORD ST	8/22/2011	4/1/2013	12/14/2011	5/1/2013										Sent to 0210 021
E	B	A	0210 047	902-930 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 11/30/12
W	B	A	0211 002	925 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						ROUTED FOR SIGNATURE
W	B	A	0211 003	913 - 917 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 8/6/12
W	B	A	0211 004	901 - 907 STOCKTON ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 8/5/12
W	B	A	0211 005	910 - 914 CLAY ST	8/22/2011	Y	9/16/2011	5/1/2013	9/16/2011	5/1/2013	9/16/2011	5/1/2013						Offer letter sent 3/23/12
W	B	A	0211 006	916 - 920 CLAY ST	8/22/2011	Y	9/16/2011	Y	9/16/2011	Y	9/16/2011	Y						SIGNED BY OWNER 8/9/12
W	B	B	0211 007-010	950 CLAY ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0224 001	865 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0224 002	843 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0224 003	833 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0224 004	827 STOCKTON ST	8/22/2011	Y	12/14/2011	5/1/2013										
W	B	B	0224 005	809 STOCKTON ST	8/22/2011	Y	12/14/2011	Y										
W	B	B	0224 006	801 STOCKTON ST	8/22/2011	4/1/2013	12/14/2011	5/1/2013										
W	B	B	0224 081-97	929 CLAY ST	8/22/2011	Y	12/14/2011	5/1/2013										

Property Agreements Summary
Weekly Update - 3/8/13

Side of Tunnel	Tunnel Group	Station Group	Block & Lot	Location	BY TUNNEL CONTRACTOR		BY STATION CONTRACTOR		Interior Station Monitoring Sent	Interior Station Monitoring Needed By	Station Compensation Grouting Sent	Station Compensation Grouting Needed By	Tunnel Compensation Grouting Sent	Tunnel Compensation Grouting Needed By	UMS Inclined Piles Sent	UMS Inclined Piles Needed By	Easement Possession	Status
					Tunnel Monitoring Sent	Tunnel Monitoring Needed By	Extended Station Monitoring Sent	Extended Station Monitoring Needed By										
W	B	A	0327 005	19 STOCKTON ST	8/22/2011	4/1/2013	5/30/2012	5/1/2013	5/30/2012	5/1/2013	5/30/2012	5/1/2013						Offer letter sent 5/30/12
W	B	B	0327 008	24 - 34 ELLIS ST	8/22/2011	Y	12/12/2011	5/1/2013	contractor	5/1/2013								ISM PER CONTRACT
W	B		0327 011	72 ELLIS ST	8/22/2011	4/1/2013												
W	B	B	0327 018	165 - 167 O'FARRELL ST	8/22/2011	4/1/2013		5/1/2013										
W	B	B	0327 021	121 O'FARRELL ST	8/22/2011	Y	12/12/2011	5/1/2013										
W	B	A	0327 025	1 STOCKTON ST	8/22/2011	Y	5/30/2012	5/1/2013	5/30/2012	5/1/2013	5/30/2012	5/1/2013					Offer letter sent 5/30/12	
W	B	B	0327 026-056	181 O'FARRELL	8/22/2011	4/1/2013		5/1/2013										
E	B	B	0328 001	760 MARKET ST	8/22/2011	4/1/2013	12/12/2011	5/1/2013										
E	B	A	0328 003-004	48 STOCKTON ST	7/8/2011	Y	5/30/2012	Y	5/30/2012	Y	5/30/2012	Y			1/17/2012	Y	SIGNED BY OWNER 7/30/12	
W	B	B	0329 001	800 - 830 MARKET ST	8/22/2011	Y	12/12/2011	5/1/2013	contractor	5/1/2013								ISM PER CONTRACT
W	B	B	0329 002, 002A	838 - 842 MARKET ST	8/22/2011	4/1/2013	12/12/2011	5/1/2013										
W	B	B	0329 003	846 MARKET ST	8/22/2011	4/1/2013		5/1/2013										
W	B	B	0329 004	856 MARKET ST	8/22/2011	4/1/2013												
W	B		0329 005	870 - 890 MARKET ST	8/22/2011	Y												
W	B	B	0329 006	61 - 65 ELLIS ST	8/22/2011	4/1/2013		5/1/2013										
W	B		3705 004	54 - 68 4TH ST	8/22/2011	Y												
W	B		3705 005	70 - 74 4TH ST	8/22/2011	Y												
W	B		3705 006	84V 4TH ST	8/22/2011	3/1/2013												
W	B		3705 048B	22 4TH ST	8/22/2011	3/1/2013												
E	B		3706 047	799 MARKET ST	8/22/2011	Y												
E	B		3706 096-124	765 MARKET ST	8/22/2011	Y												
E	B		3723 113-117	763 MISSION ST	8/22/2011	3/1/2013												AKA 101 FOURTH ST.
W	B		3724 067	801 - 825 MISSION ST	8/22/2011	Y												
W	B		3724 070	150 4TH ST	8/22/2011	Y												
W	B	A	3733 008	250 4TH ST	8/22/2011	3/1/2013	5/30/2012	5/1/2013	5/30/2012	5/1/2013	5/30/2012	5/1/2013					Offer letter sent 5/30/12	
W	B	B	3733 014	816 FOLSOM ST	8/22/2011	Y	12/12/2011	Y	contractor	5/1/2013								
W	B		3733 098	316 - 318 CLEMENTINA ST	8/22/2011	3/1/2013	12/12/2011	N/A										
W	B	B	3733 105	321 CLEMENTINA ST	8/22/2011	Y	12/12/2011	5/1/2013	contractor	5/1/2013								
W	B	A	3733 108	801 - 805 HOWARD ST	8/22/2011	Y	5/30/2012	Y	5/30/2012	Y	5/30/2012	Y						RECEIVED 11/12/12
W	B	B	3733 109	240 4TH ST	8/22/2011	3/1/2013	12/12/2011	5/1/2013	contractor	5/1/2013								
E	B	B	3734 091	701 - 799 HOWARD ST	8/22/2011	Y	12/12/2011	5/1/2013	contractor	5/1/2013								
E	B		3751 165	343 - 345 04TH ST	8/22/2011	Y												
W	B		3752 001	300 4TH ST	8/22/2011	Y	12/12/2011	5/1/2013										ESM PER CONTRACT
W	B	B	3752 002	310 - 324 04TH ST	8/22/2011	Y	12/12/2011	5/1/2013										
W	B		3752 008-009	360 4TH ST	8/22/2011	Y												
W	B		3752 010	360 4TH ST	8/22/2011	Y												
W	B		3752 011	370 4TH ST	8/22/2011	Y												
W	B		3752 011A	390 4TH ST	8/22/2011	3/1/2013												
W	B	B	3752 401 - 473	821 FOLSOM ST	8/22/2011	Y	12/12/2011	5/1/2013										
E	B		3761 063	CALTRANS	8/22/2011	3/1/2013												
E	B		3762 032	475 4TH ST	8/22/2011	Y												
E	B		3762 112	425 4TH ST	8/22/2011	Y												
E	B		3762 121	598 BRYANT ST	8/22/2011	Y												
W			0130 040	625 GREEN	9/17/2010	N/A					4/6/2012	2/1/2013						offer letter sent 4/6/12
W			0192 012	1114 - 1118 POWELL ST			12/14/2011	5/1/2013										
W	B		0192 039	821 - 823 JACKSON ST				5/1/2013										
E	B		0193 017	852 - 864 WASHINGTON ST			12/14/2011	5/1/2013										
E	B		0193 021A	43 - 53 ROSS ALY			12/14/2011	5/1/2013										
E	B		0193 025	759 - 777 JACKSON ST			12/14/2011	5/1/2013										
E	B		0210A 011	852 - 854 CLAY ST			12/14/2011	5/1/2013										Sent to 0210 011
E	B		0210A 018A	845V WASHINGTON ST			12/14/2011	5/1/2013										Sent to 0210 018A
E	B		0210A 020	855 - 857 WASHINGTON ST	8/22/2011	N/A	12/14/2011	5/1/2013										Sent to 0210 020
W	B		0224 007	918 SACRAMENTO ST			12/14/2011	5/1/2013										
W	B		0224 008	920 SACRAMENTO ST			12/14/2011	5/1/2013										
W	B		0224 030	232V JOICE ST			12/14/2011	5/1/2013										
W	B		0224 031	240 - 242 JOICE ST			12/14/2011	5/1/2013										
W	B		0224 032	937 - 949 CLAY ST			12/14/2011	5/1/2013										
E	B		0225 018	W. WONG PLAYGROUND			12/14/2011	5/1/2013										
E	B		0225 019	857 CLAY ST			12/14/2011	5/1/2013										
E	B		0225 020	843 - 853 CLAY ST			12/14/2011	5/1/2013										
E	B		0309 009	156 GEARY ST			9/9/2011	5/1/2013	9/9/2011	N/A 1253								
E	B		0309 010	166 GEARY ST			9/9/2011	5/1/2013	9/9/2011	N/A 1253								
W	B		0314 004	170 O'FARRELL ST			12/12/2011	5/1/2013										
W	B		0314 013, 013A	281 GEARY ST			12/12/2011	5/1/2013										
W	B		0314 014	251 - 259 GEARY ST			12/12/2011	5/1/2013										
W			0327 013	120 POWELL ST														
W			0327 024	POWELL STATION	8/22/2011	3/1/2013												
W			3733 093	266 FOURTH ST														
W			3733 148-158	826 FOLSOM				5/1/2013										
W			3733 159	328 TEHAMA ST			12/12/2011	N/A										AKA 3733-151-157
W	B		3733 159-161	320 CLEMENTINA ST			12/12/2011	5/1/2013										
W			3733 160	825 HOWARD ST			12/12/2011	N/A										
W			3752 003	328 FOURTH ST														
			3761 005C	600-610 BRYANT STREET		Y												BIH INCLUSION
			3777 001	500-504 FOURTH STREET		Y												BIH INCLUSION

189 Tunnel Monitoring Agreements Total Needed
183 Tunnel Monitoring Agreements Needed & Sent
131 Tunnel Monitoring Agreements Received
101 Extended Station Monitoring Total Needed
92 Extended Station Monitoring Needed & Sent
18 Extended Station Monitoring Received
36 Interior Station Monitoring Total Needed
30 Interior Station Monitoring Needed & Sent
15 Interior Station Monitoring Received
27 Station Compensation Grouting Total Needed
27 Station Compensation Grouting Needed & Sent
15 Station Compensation Grouting Received
5 Tunnel Compensation Grouting Total Needed
5 Tunnel Compensation Grouting Needed & Sent
3 Tunnel Compensation Grouting Received
6 UMS Inclined Pile Total Needed
6 UMS Inclined Pile Needed & Sent
4 UMS Inclined Pile Received

- 364
- Notes to Property Agreements Spreadsheet:**
- Tunnel Monitoring refers to an agreement needed in CN1252 for exterior monitoring of buildings.
 - Extended Station Monitoring refers to an agreement needed in the Station contracts for exterior monitoring of buildings adjacent to the proposed station.
 - Interior Station Monitoring refers to an agreement needed in the Station contracts for interior monitoring of buildings adjacent to the proposed station.
 - Station Compensation Grouting refers to an agreement needed in the Station contracts for those buildings that will require compensation grouting during station construction.
 - Tunnel Compensation Grouting refers to an agreement needed in the CN1252 for those buildings that will require compensation grouting during tunnel construction.
 - UMS Inclined Piles refers to an agreement needed for those buildings that will have inclined piles that cross the property line for either tunnel or station construction.
 - Colored boxes indicate agreement needed by date yet not received
 - Blank boxes indicate agreement needed yet not requested
- Y - Agreement received and on record
A - Group A Buildings as defined in contract specifications section 31 09 15 Structural Instrumentation and Monitoring
B - Group B Buildings as defined in contract specifications section 31 09 15 Structural Instrumentation and Monitoring
AP - Appraisal complete.
AR - Appraisal review complete.
OF - Offer presented.
OR - Offer rejected.
- Agreement not needed
- Agreement not needed yet requested
- Agreement needed within one year
- Agreement needed within 120 days
- Agreement needed within 60 days
- Updated information since last publication

1/3/13 Update Comments:
No additional Station compensation grouting licenses have been obtained this period
795 Folsom Street monitoring agreement obtained by Central Subway
BIH reported an additional 5 permission slips this period
Note: 'ISM' = Interior Station Monitoring, 'ESM' = Exterior Station Monitoring

1/25/13 Update Comments:
No additional Station compensation grouting licenses have been obtained this period
No additional permission slips have been reported by BIH this period
Tunnel Monitoring 'needed by' dates will be updated for the next report

1/18/13 Update Comments:
No additional Station compensation grouting licenses have been obtained this period
BIH reported an additional 8 permission slips for pre-construction survey and installation of exterior monitoring equipment

1/11/13 Update Comments:
No additional Station compensation grouting licenses have been obtained this period
1074-1076 Stockton Street - Central Subway received a permission slip for pre-construction survey and installation of exterior monitoring equipment (the permission slip has been forwarded to BIH)

12/7/12 Update Comments:
801 Market Street - Station compensation grouting license signed by owner
1000-1032 Stockton Street - Station compensation grouting license signed by owner
No additional permission slips reported by BIH this period

11/23/12 Update Comments:
930 Stockton Street - Station compensation grouting license signed by owner
No additional permission slips reported by BIH this period

11/23/12 Update Comments:
No additional Station compensation grouting licenses have been obtained this period.
No additional permission slips reported by BIH this period

11/16/12 Update Comments:
1019-1027 Stockton Street - Station compensation grouting license signed by owner
801-805 Howard Street - Station compensation grouting license signed by owner
1325-1341 Stockton Street - BIH received a permission slip for pre-construction survey and installation of exterior monitoring equipment
No additional permission slips reported by BIH this period