

Transmittal

CS Transmittal No. 2200

To: Jeff Davis
FTA
201 Mission Street, Suite 1650
San Francisco, CA 94105

From: John Funghi

Project No./Contract No.: M544.1, CS-149

Task No./Title: 1-6.01 Interagency Coordination

Project Phase:

Date: March 26, 2013

Subject: Property Agreements Summary 03/22/2013 Update

Reference:

Sent via:	<input type="checkbox"/> mail	<input type="checkbox"/> overnight	<input type="checkbox"/> messenger	<input type="checkbox"/> hand-delivered
	<input type="checkbox"/> fax – No:		<input checked="" type="checkbox"/> email – Address:	jeffrey.s.davis@dot.gov
The following:			For your:	
<input type="checkbox"/> copy of letter/memo	<input type="checkbox"/> estimate	<input checked="" type="checkbox"/> information/use		Due date: N/A
<input type="checkbox"/> minutes/agenda	<input type="checkbox"/> schedule	<input type="checkbox"/> action		
<input checked="" type="checkbox"/> report	<input type="checkbox"/> deliverable	<input type="checkbox"/> review/comment		
<input type="checkbox"/> presentation	<input type="checkbox"/> review comment form	<input type="checkbox"/> response to comment		
<input type="checkbox"/> cd / dvd	<input type="checkbox"/> no review comment form	<input type="checkbox"/> concurrence		
<input type="checkbox"/> specifications	<input type="checkbox"/> review comments	<input type="checkbox"/> incorporation of comments		
<input type="checkbox"/> half-size drawings	<input type="checkbox"/> response to comments	<input type="checkbox"/> verification		
<input type="checkbox"/> full-size drawings	<input type="checkbox"/> concurrence with response	<input type="checkbox"/> signature		
<input type="checkbox"/> sketches/maps/layouts	<input type="checkbox"/> verification of incorporation	<input type="checkbox"/> acceptance/approval		
<input type="checkbox"/> reference material	<input type="checkbox"/> acceptance/approval	<input type="checkbox"/> other _____		
<input type="checkbox"/> other _____				

Item No.	Copies	Description	Rev. No.	Date
1	1	Property Agreements Summary Update		03/22/13
<i>If enclosures are not as noted, kindly notify us at once.</i>				

Remarks:

Attached please find March 22 weekly update of Property Agreements Summary.


John Funghi
Program Director

JF:ES:smk

cc: David Kuehn, STV (w/attachments) david.kuehn@stvinc.com
Brad Lebovitz, STV (w/attachments) bradley.lebovitz@stvinc.com
Eric Stassevitch, CSP (w/attachments)
CS File No. M544.1.5.4020.a

Property Agreements Summary

Weekly Update - 3/22/13

Table with columns: Side of Tunnel, Tunnel Group, Station Group, Block & Lot, Location, Tunnel Monitoring Sent, Tunnel Monitoring Needed By, Extended Station Monitoring Sent, Extended Station Monitoring Needed By, Interior Station Monitoring Sent, Interior Station Monitoring Needed By, Station Compensation Grouting Sent, Station Compensation Grouting Needed By, Tunnel Compensation Grouting Sent, Tunnel Compensation Grouting Needed By, UMS Inclined Piles Sent, UMS Inclined Piles Needed By, Easement Possession, Status.

Summary table with 4 columns: Item, Total Needed, Needed & Sent, Received. Rows include Tunnel Monitoring Agreements, Extended Station Monitoring, Interior Station Monitoring, Station Compensation Grouting, Tunnel Compensation Grouting, and UMS Inclined Piles.

Notes to Property Agreements Spreadsheet:

- 1. Tunnel Monitoring refers to an agreement needed in CN1252 for exterior monitoring of buildings.
2. Extended Station Monitoring refers to an agreement needed in the Station contracts for exterior monitoring of buildings adjacent to the proposed station.
3. Interior Station Monitoring refers to an agreement needed in the Station contracts for interior monitoring of buildings adjacent to the proposed station.
4. Station Compensation Grouting refers to an agreement needed in the Station contracts for those buildings that will require compensation grouting during station construction.
5. Tunnel Compensation Grouting refers to an agreement needed in the CN1252 for those buildings that will require compensation grouting during tunnel construction.
6. UMS Inclined Piles refers to an agreement needed for those buildings that will have inclined piles that cross the property line for either tunnel or station construction.
7. Colored boxes indicate agreement needed by date yet not received
8. Blank boxes indicate agreement needed yet not requested

- Y - Agreement received and on record
A - Group A Buildings as defined in contract specifications section 31 09 15 Structural Instrumentation and Monitoring
B - Group B Buildings as defined in contract specifications section 31 09 15 Structural Instrumentation and Monitoring
AP - Appraisal complete.
AR - Appraisal review complete.
OF - Offer presented.
OR - Offer rejected.
- Agreement not needed
- Agreement not needed yet requested
- Agreement needed within one year
- Agreement needed within 120 days
- Agreement needed within 60 days
- Updated information since last publication

3/22/13 Update Comments:

No additional Station licenses were received this period
1 additional Tunnel permission was reported this period

3/15/13 Update Comments:

3 Additional Tunnel Compensation Grouting licenses have been added
3 Additional Tunnel Exterior monitoring licenses have been added
721-725 Filbert, 1717-1719 Powell Street, 659 Columbus Ave
No additional Station licenses were received this period
No additional Tunnel permissions were reported this period

3/8/13 Update Comments:

No additional Station compensation grouting licenses have been obtained this period
795 Folsom Street monitoring agreement obtained by Central Subway
BIH reported an additional 5 permission slips this period
Note: 'ISM' = Interior Station Monitoring, 'ESM' = Exterior Station Monitoring

1/25/13 Update Comments:

No additional Station compensation grouting licenses have been obtained this period
No additional permission slips have been reported by BIH this period
Tunnel Monitoring 'needed by' dates will be updated for the next report

1/18/13 Update Comments:

No additional Station compensation grouting licenses have been obtained this period
BIH reported an additional 8 permission slips for pre-construction survey and installation of exterior monitoring equipment

1/11/13 Update Comments:

No additional Station compensation grouting licenses have been obtained this period
1074-1076 Stockton Street - Central Subway received a permission slip for pre-construction survey and installation of exterior monitoring equipment (the permission slip has been forwarded to BIH)

12/7/12 Update Comments:

801 Market Street - Station compensation grouting license signed by owner
1000-1032 Stockton Street - Station compensation grouting license signed by owner
No additional permission slips reported by BIH this period