

## Transmittal

CS Transmittal No. 2229

**To:** Jeff Davis  
FTA  
201 Mission Street, Suite 1650  
San Francisco, CA 94105

**From:** John Funghi

**Project No./Contract No.:** M544.1, CS-149

**Task No./Title:** 1-6.01 Interagency Coordination

**Project Phase:**

**Date:** May 13, 2013

**Subject:** Property Agreements Summary 05/10/2013 Update

**Reference:**

<b>Sent via:</b>	<input type="checkbox"/> mail	<input type="checkbox"/> overnight	<input type="checkbox"/> messenger	<input type="checkbox"/> hand-delivered
	<input type="checkbox"/> fax – No:		<input checked="" type="checkbox"/> email – Address:	<a href="mailto:jeffrey.s.davis@dot.gov">jeffrey.s.davis@dot.gov</a>
<b>The following:</b>			<b>For your:</b>	
<input type="checkbox"/> copy of letter/memo	<input type="checkbox"/> estimate	<input checked="" type="checkbox"/> information/use		<b>Due date:</b> N/A
<input type="checkbox"/> minutes/agenda	<input type="checkbox"/> schedule	<input type="checkbox"/> action		
<input checked="" type="checkbox"/> report	<input type="checkbox"/> deliverable	<input type="checkbox"/> review/comment		
<input type="checkbox"/> presentation	<input type="checkbox"/> review comment form	<input type="checkbox"/> response to comment		
<input type="checkbox"/> cd / dvd	<input type="checkbox"/> no review comment form	<input type="checkbox"/> concurrence		
<input type="checkbox"/> specifications	<input type="checkbox"/> review comments	<input type="checkbox"/> incorporation of comments		
<input type="checkbox"/> half-size drawings	<input type="checkbox"/> response to comments	<input type="checkbox"/> verification		
<input type="checkbox"/> full-size drawings	<input type="checkbox"/> concurrence with response	<input type="checkbox"/> signature		
<input type="checkbox"/> sketches/maps/layouts	<input type="checkbox"/> verification of incorporation	<input type="checkbox"/> acceptance/approval		
<input type="checkbox"/> reference material	<input type="checkbox"/> acceptance/approval	<input type="checkbox"/> other _____		
<input type="checkbox"/> other _____				

Item No.	Copies	Description	Rev. No.	Date
1	1	Property Agreements Summary Update		05/10/13
<i>If enclosures are not as noted, kindly notify us at once.</i>				

**Remarks:**

Attached please find May 10 weekly update of Property Agreements Summary.

  
John Funghi  
Program Director

JF:ES:smk

cc: David Kuehn, STV (w/attachments) [david.kuehn@stvinc.com](mailto:david.kuehn@stvinc.com)  
Brad Lebovitz, STV (w/attachments) [bradley.lebovitz@stvinc.com](mailto:bradley.lebovitz@stvinc.com)  
Eric Stassevitch, CSP (w/attachments)  
CS File No. M544.1.5.4020.a

## Property Agreements Summary - 5/10/13

		needed	obtained	Percentage	Comments
<b>Property Licenses required for Tunnel Construction</b>					
BY SFMTA	Tunnel Group A	10	5	50%	the remaining 5 properties will require 4 licenses
BY CN-1252	Tunnel Group B	178	133	75%	
	Total	188	138	73%	
<b>Property Licenses required for Station Construction</b>					
BY SFMTA	Station Group A	27	21	78%	6 licenses are outstanding
BY CN-1300	Station Group B	74	4	5%	SFMTA has obtained 4 of the Station Group B licenses
	Total	101	25	25%	

Property Agreements Summary  
Weekly Update - 5/10/13

Table with columns: STATION NO., TUNNEL NO., RECORD FOR, Side of Tunnel, Tunnel Group, Station Group, Block & Lot, Location, BY TUNNEL CONTRACTOR (Tunnel Monitoring Sent, Tunnel Monitoring Needed By), BY STATION CONTRACTOR (Extended Station Monitoring Sent, Extended Station Monitoring Needed By), Interior Station Monitoring Sent, Interior Station Monitoring Needed By, Station Compensation Grouting Sent, Station Compensation Grouting Needed By, Tunnel Compensation Grouting Sent, Tunnel Compensation Grouting Needed By, UMS Inclined Piles Sent, UMS Inclined Piles Needed By, Easement Possession, Status.

