ATTACHMENT E

The PMOC's Central Subway Points of Action for SFMTA (Note: All closed items are removed a month after being closed. Changes to open items since last update are indicated in BLUE.)

Category	NO.	ACTION	DATE	DATE	COMMENTS
			OPENED	CLOSED	
SC	126	Provide Ship America compliance documents for the Tunnel	11/21/12	04/19/13	The first TBM was split into
		contract			two shipments by US and
					non-US carriers. Bill of
					Lading for 2 nd portion of
					TBM #1 provided to
					MARAD on April 19, 2013.
					Keep open for TBM #2
					documents
С	132	Include new Monthly Cost Reporting data on change orders,	01/8/13	04/26/13	Expected in February
		potential change orders, and contingency usage			Monthly Cost Report.
					Included in the March MPR.
					Closed
QA	133	Revise Change Management Procedures to reflect new process	02/11/13		Presented at the CMB on
		changes.			March 6, 2013. Include
					recommendations from
					CMod Task Force and
<u></u>	105		00/05/10	0.4/1.0/1.0	findings from QA audit.
QA	135	Perform audit for compliance with policies and procedures	02/07/13	04/12/13	Report received on April 12,
		contained in 1252 RE and Inspector Manual and PMP Chapter			2013.
~~~	19.6	13	00/01/10		Closed
SC	136	Update PMP	03/04/13		Last update November 2011.
					Expected March 15, 2013.
RA	137	Update RCMP	03/04/13		Last update October 2011.
					Expected March 15, 2013.

Category	NO.	ACTION		DATE OPENED	DATE CLOSED	COMMENTS
T	138	Provide Resumes of new staff		03/04/13	03/05/13	Received resumes on Cost Schedule Manager, Contract Administration Manager, and Safety Manager on March 5, 2013.
С	139	Provide Earned Value		04/02/13		Closed For March Monthly Progress Report
Category Key:		C – Cost FMP – Fleet Management Plan IRP – Independent Review Panel	QA – Quality Assuranc RA – Risk RE – Real Estate	SC -	Schedule - Scope - Safety	T – Tech. Cap. & Cap.