

CITY AND COUNTY OF SAN FRANCISCO MUNICIPAL TRANSPORTATION AGENCY

CONTRACT NAME:	Central Subway Pagoda Palace Dem	olition	SUBMITTAL NO:	01 35 00-001
CONTRACT NO:	1277		REVIEW CYCLE NO:	001
SUBMITTAL NAME:	Abatement Plan/HMMP		COMMENTS DATE:	07/23/2013
SPEC SECTION NAME:	Hazardous Materials Procedures (01	35 00)	_	
DISPOSITION: (please mark with an "x")				
☐ Approved ☐ Disapproved – Resub	Approved as Noted mit Rejected	★ Approved as Noted – Resubmittal RequiredNo Action Required		
COMMENTED BY:	Jeff Kraus/ Sarah Wilson		_	

REVIEW COMMENTS:

- 1. The plan indicates the cutting around the structural beams will be performed by "others". Please advise who is considered as "others". In addition, will these "others" be properly trained regarding working around asbestos? What PPE will be used?
- 2. How does MH Construction plan to dispose of the "regulated" waster (i.e. lead paint)? Will another hauler be used to transport the removed paint? Submit manifests to be used and provide notifications, including requests for pre-abatement meetings and work area inspections by job phase as required by Specification Section 02 13 00.
- 3. The plan states that "metals and cutting" will be performed by others. How is that? Will RMC handle and ensure their compliance with the HMMP?